GOVERNMENT OF INDIA
SHIPPING, ROAD TRANSPORT AND HIGHWAYS
LOK SABHA

UNSTARRED QUESTION NO:342
ANSWERED ON:26.07.2006
PROGRESS OF DELHI- GURGAON HIGHWAY
Chinta Mohan Dr. ;Suman Shri Ramji Lal

Will the Minister of SHIPPING, ROAD TRANSPORT AND HIGHWAYS be pleased to state:

(a) whether the construction work of Delhi-Gurgaon Highway has not been completed so far;

(b) if so, the reasons therefor;

(c) the total number of flyovers under construction between Delhi and Gurgaon;

(d) the time by which each of these flyovers were scheduled to be completed ;

(e) the current status of construction of each flyover till June, 2006; and

(f) the targets fixed to complete construction of the entire Express Highway ?

Answer

THE MINISTER OF STATE IN THE MINISTRY OF SHIPPING, ROAD TRANSPORT AND HIGHWAYS (SHRI K. H. MUNIYAPPA)

(a) and (b) Yes, Sir. The work is in progress. Main reasons for delay in work are change of scope of work, delay in transfer of Government land and delay in financial closure of the project.

(c) to (e) There are nine flyovers including three underpasses between Delhi and Gurgaon. They were scheduled to be completed by 12.07.2005 as per original schedule. Current status of construction of each flyover as on 30th June, 2006 is as under:

Sl. No.	Flyover	Work Completed
1	Rao-Tula-Ram- Marg-Palam Flyover	40%
2	Mahipalpur-IGI Flyover	92%
3	Rajokri Flyover	Completed
4	Udyog Vihar Flyover (Gurgaon)	80%
5	Iffco Chowck Flyover (Gurgaon)	84%
6	South City Flyover (Gurgaon)	85%
7	Sector-31 Flyover (Gurgaon)	88%
8	Jarsa Flyover (Gurgaon)	90%
9	Rajeev Chowk Flyover (Gurgaon)	Completed

(f) The original Commercial Operation date (COD) of the project was 12.07.2005. The entire project is likely to be completed by December, 2006.